

DAILY WORK SCHEDULE DATE: 11/14/25

FIELD CREW:

RAMSEY Assess NW CR 225 Paving Project

WILLIAM Sidearm SE 49th

TROY Grade limerock on SE 46th

DO Roller / roll limerock on SE 46th

JOHN M Dumptruck #101 haul limerock to SE 46th

KEVIN Dumptruck #102 haul limerock to SE 46th

PERRY MOT SE 46th

SCOTT Grade SW 101st / SW 163rd

KEITH Grade NW 219th Terrace

STANLEY Payloader 644 push limerock Market Pit

MIKE Batwing SE 44th

ANTHONY Batwing SE 44th

DONNIE Sign Shop

SHOP:

COLE Fleet Shop

RICARDO Fleet Shop

WORK CREWS:

Rhoden BCSO Ass't 50